KARAN BUILDERS	VTP REALTY	DOCUMENT NO:	KB/VTP/hinjewadi /C10
	Aluform Reinforcement Checklist	REV. No.:	1
		Date:-	11-12-2024

Project Name :						
Client				**Inspection Report No**		
PMC				**Date**		
Vendor/Contractor				**Structural Member**		
Pacakage				**BBS Ref. No**		
Description of Work				**Quantity**		
Wing		**Dwg.Ref.No**		**Rev**	**Inspection Request**	
Floor		**Level**		**Inspected by**	**By**	**Time**
Location		**Grid**				

Sr. No.	Particulars	Yes	No	N.A.	Remark
Before placing					
1	Method of work agreed and all parties involved/informed about specified tolerance.				
2	Check for latest revision of drawing				
3	BBS submitted				
4	Steel used from approved lot				
5	Check for grade of steel/test certificate				
During placing					
1	Earlier comments attended				
2	Dia of bars as per certified BBS				
3	No of bars as per certified BBS				
4	Length of bars as per certified BBS				
5	Spacing of bars as per certified BBS				
6	Sufficient laps/development length provided				
7	Dimension of stirrups as per certified BBS				
8	Check for stirrups at beam column junction				
9	Check for dimension, number and locations of chairs				
10	Check for cover and cover block material				
11	Check for position and fixing of couplers				
12	Check for provision of dowel bars				
13	Additional reinforcement at openings/cut-outs if required				
14	Check gauge of binding wire & sufficient binding of reinforcement				
15	JMS submitted				
MEP					
1	Check for level and alignment of electrical box according to drawing				
2	Check for conduits				
3	Check for proper packing of electrical box				
4	Check for Plumbing grooves				
5	Check for Sleeve for fire fighting systems				
6	Check for Sleeve for HVAC systems				
SAFETY CHECKS					
1	Is adequate working platform provided?				
2	Is secure access provided to working platform?				
3	Is Safety Harness provided to workman?				
4	Is lifeline provided for anchorage?				
5	Is Safety barricade and railing installed?				
6	Is Safety net fixed?				

Observations if any :

Above Observations attended to and completed	YES	NO
Approved for next stage	YES	NO

Note: The quantity mentioned above is approximate measure and can not be considered for any billing purpose. Only JMS to be considered for billing else GFC drawings are to be referred for quantity

The above works have been completed and accepted

	KB Site Engineer	KB Quality Engineer	KB Safety Officer	VTP Representative	VTP Quality	VTP Safety
Signature						
Name						
Date						
Time						

Format No :KB/VTP/hinjewadi /C10