| KARAN BUILDERS ENGINEERS & CONTRACTORS | VTP REALTY | DOCUMENT NO: | KB/VTP/hinjewadi /C11 |
|---|---|---|---|
| | | REV. No.: | 1 |
| | AluForm Shuttering Checklist | Date:- | 11-12-2024 |

| | | | | | | |
|---|---|---|---|---|---|---|
| **Project Name :** | | | | | | |
| **Client** | | | | **Inspection Report No** | | |
| **Vendor/Contractor** | | | | **Date** | | |
| **Pacakage** | | | | **Structural Member** | | |
| **Description of Work** | | | | **Quantity** | | |
| **Wing** | | **Dwg.Ref.No** | | **Rev** | **Inspection Request** | |
| **Floor** | | **Level** | | **Inspected by** | **By** | **Time** |
| **Location** | | **Grid** | | | | |

| Sr. No. | Particulars | Yes | No | N.A. | Remark |
|---|---|---|---|---|---|
| **Pre-erection checkes for formworks** | | | | | |
| 1 | Slab surface cleaned by removing debries for marking of layouts. | | | | |
| 2 | Complete layout of flat / floor marked with the suitable marker before formwork erection as per arch drawing. | | | | |
| 3 | Observations mentioned in Reinforcement checklist complied. (reffer reinforceemnt checklist) | | | | |
| 4 | Electrical boxes and any services lines etc complete and checked before erecting formwork (Reffer electrical checklist) | | | | |
| 5 | Damaged formwork components removed or repaired before the erection of formwork | | | | |
| 6 | Checking of the room dimension and opening sizes as per Architectural drawing | | | | |
| 7 | All formwork has been cleaned and Shuttering oil applied properly | | | | |
| 8 | Follow the Check List for temperory staging around the perimeter for the erection of external formwork. | | | | |
| **Post-erection checks for formwork** | | | | | |
| 1 | Formwork erected as per the sequence on the drawing, numbering of each formwork component done to identify its location. | | | | |
| 2 | All wall ties in the flat / floor installed correcetly with PVC sleeve as per spacing given in the drawing | | | | |
| 3 | All pins and wedges fixed and tightened at all required locations | | | | |
| 4 | Door spacers installed as per drawing | | | | |
| 5 | All props are in true Plumb and placed on levelled surface. | | | | |
| 6 | All kickers have been line & level , corrected as per drawings | | | | |
| 7 | All kickers bolts and kickers installed at required location | | | | |
| 8 | External working platform fastened securely to the concrete structure | | | | |
| 9 | Spaces between the rocker and floor level have been sealed. | | | | |
| 10 | Plumb and alignment level of opening checked and found ok | | | | |
| 11 | Plumb and alignment level of internal and external wall | | | | |
| 12 | Slab and beam soffit levels are verified by Auto level or similar device. | | | | |
| 13 | Tie Rod fixed as applicable. | | | | |
| 14 | All Cut outs fixed as per drawing | | | | |
| 15 | Sunk supports placed as per drawing | | | | |
| 16 | Is adequate working platform provided? | | | | |
| 17 | Is secure access provided to working platform? | | | | |
| 18 | Is Safety Harness provided to workman? | | | | |
| 19 | Is lifeline provided for anchorage? | | | | |
| 20 | Is Safety barricade and railing installed? | | | | |
| 21 | Is Safety net fixed? | | | | |

**Observations if any :**

| | | | | |
|---|---|---|---|---|
| Above Observations attended to and completed | YES | NO | | |

**Note:** The quantity mentioned above is approximate measure and can not be considered for any billing purpose. Only JMS to be considered for billing else GFC drawings are to be referred for quantity

The above works have been completed and accepted

| | KB Site Engineer | KB Quality Engineer | KB Safety Officer | VTP Representative | VTP Quality | VTP Safety |
|---|---|---|---|---|---|---|
| **Signature** | | | | | | |
| **Name** | | | | | | |
| **Date** | | | | | | |
| **Time** | | | | | | |

Format No :KB/VTP/hinjewadi /C11