WEEKLY CONCRETE CUBE TEST REPORT (Period-01-11-2025 To 07-11-2025)

Name of Project: VTP Bellissimo

Sr. No.	Name of RMC Supplier	Name of Contractor	Name of Structure / Location of Concrete Pour	Grade of Concrete	Date of Casting	Quantity (Cu.m.)	Cube ID Mark	7 days (Age)						28 days (Age)						Action decided/Status with Target date (in case of failure of material)
								Date of Testing	Weight of Cube, (kg)	Load, (kN)	Compressive strength, (N/mm2)	Avg. Compressive Strength, (N/mm2)	Remark (Ok / Not Ok)	Date of Testing	Weight of Cube, (kg)	Load, (kN)	Compressive strength, (N/mm2)	Avg. Compressive Strength, (N/mm2)	Remark (Ok / Not Ok)	
390	SVR	KARAN BUILDERS	Tower-01, 27th floor, Pour-01	M30FF	10/26/2025	108	4	11/2/2025	8.821	647	28.76	28.58	OK							
							5		8.630	663	29.47									
							6		8.868	619	27.51									
391	SVR	KARAN BUILDERS	Podium-3 Lift wall-131,132,133,146,147 casting casting	M50	10/27/2025	8	3	11/3/2025	8.837	998	44.36	44.89	OK							
							4		8.862	1009	44.84									
							5		8.904	1023	45.47									
392	TIRUMALA	KARAN BUILDERS	Tower-8, 14th slab, Pour-01	M30FF	10/29/2025	97	1	11/1/2025	8.644	398	17.69	18.12	3 DAYS							
							2		8.654	406	18.04									
							3		8.611	419	18.62									
392	TIRUMALA	KARAN BUILDERS	Tower-8, 14th slab, Pour-01	M30FF	10/29/2025	97	4	11/5/2025	8.566	610	27.11	27.90	OK							
							5		8.634	645	28.67									
							6		8.536	628	27.91									
393	SVR	KARAN BUILDERS	Tower-07, 19th slab, Pour-01	M30FF	10/29/2025	149.5	1	11/1/2025	8.768	454	20.18	19.96	3 DAYS							
							2		8.633	460	20.44									
							3		8.855	433	19.24									
393	SVR	KARAN BUILDERS	Tower-07, 19th slab, Pour-01	M30FF	10/29/2025	149.5	4	11/5/2025	8.765	640	28.44	28.76	OK							
							5		8.776	669	29.73									
							6		8.767	632	28.09									
394	SVR	KARAN BUILDERS	Podium col- 14A,169,173 casting	M50	10/30/2025	4	1	11/6/2025	8.729	953	42.36	40.55	OK							
							2		8.673	916	40.71									
							3		8.558	868	38.58									
395	BRV	KARAN BUILDERS	Tower-09, 6th floor, Pour-01	M40FF	10/30/2025	186	1	11/2/2025	8.670	481	21.38	21.16	3 DAYS							
							2		8.723	453	20.13									
							3		8.868	494	21.96									
395	BRV	KARAN BUILDERS	Tower-09, 6th floor, Pour-01	M40FF	10/30/2025	186	4	11/6/2025	8.795	864	38.40	36.71	OK							
							5		8.740	842	37.42									
							6		8.724	772	34.31									
396	PRISM	KARAN BUILDERS	Podium col- 170,171,172 casting	M50	10/31/2025	3	1	11/7/2025	8.830	942	41.87	41.16	OK							
							2		8.846	910	40.44									
							3		8.756	926	41.16									
397	SVR	KARAN BUILDERS	Tower-2, 22th floor, Pour-01	M30FF	10/31/2025	186.5	1	11/3/2025	8.682	483	21.47	21.02	3 DAYS							
							2		8.781	427	18.98									
							3		8.609	509	22.62									
397	SVR	KARAN BUILDERS	Tower-2, 22th floor, Pour-01	M30FF	10/31/2025	186.5	4	11/7/2025	8.602	612	27.20	27.13	OK							
							5		8.788	590	26.22									
							6		8.750	629	27.96									
365	SVR	KARAN BUILDERS	Podium column c38A,180,4A	M50	10/4/2025	3	4							11/1/2025	8.819	1374	61.07	60.93	OK	
							5								8.765	1385	61.56			
							6								8.767	1354	60.18			
							7								8.892	1346	59.82	58.30	OK	
							8								8.916	1359	60.40			
							9								8.877	1230	54.67			
366	BRV	KARAN BUILDERS	Podium column c6A,8A	M50	10/4/2025	3	4							11/1/2025	8.662	1295	57.56	57.16	OK	
							5								8.740	1302	57.87			
							6								8.895	1261	56.04			
							7								8.946	1280	56.89	57.20	OK	
							8								8.803	1311	58.27			
							9								8.928	1270	56.44			
367	SVR	KARAN BUILDERS	Tower-08 12th floor pour-1	M30FF	10/4/2025	102	7							11/1/2025	8.680	943	41.91	43.97	OK	
							8								8.623	990	44.00			
							9								8.783	1035	46.00			
							10								8.700	1006	44.71	42.65	OK	
							11								8.861	997	44.31			
							12								8.801	876	38.93			
							13								8.696	925	41.11	42.18	OK	
							14								8.732	1020	45.33			
							15								8.552	902	40.09			
							16								8.662	949	42.18	40.76	OK	
							17								8.700	890	39.56			
							18								8.731	912	40.53			
368	SVR	KARAN BUILDERS	Tower-9 slab 3rd floor pour-1	M45FF	10/5/2025	199	7							11/2/2025	8.625	1272	56.53	56.40	OK	
							8								8.478	1247	55.42			
							9								8.422	1288	57.24			
							10								8.523	1259	55.96	55.82	OK	
							11								8.903	1238	55.02			
							12								8.792	1271	56.49			
							13								8.842	1281	56.93	56.70	OK	
							14								8.857	1257	55.87			
							15								8.713	1289	57.29			
							16								8.722	1262	56.09	57.05	OK	
							17								8.712	1301	57.82			
							18								8.852	1288	57.24			
							19								8.760	1278	56.80	56.21	OK	
							20								8.801	1255	55.78			
							21								8.670	1261	56.04			
							7								8.481	994	44.18			

369	SVR	KARAN BUILDERS	Tower-7 17th floor pour-2&3	M30FF	10/6/2025	183	8						11/3/2025	8.768	976	43.38	43.72	OK	
							9							8.645	981	43.60			
							10							8.570	954	42.40	43.07	OK	
							11							8.608	991	44.04			
							12							8.637	962	42.76			
							13							8.674	934	41.51	42.25	OK	
							14							8.709	948	42.13			
							15							8.891	970	43.11			
							16							8.717	981	43.60	43.54	OK	
							17							8.736	966	42.93			
							18							8.744	992	44.09			
							19							8.565	997	44.31	43.99	OK	
							20							8.476	982	43.64			
							21							8.887	990	44.00			
370	BRV	KARAN BUILDERS	Podium column casting C178,160,159,148,134,130,	M50	10/6/2025	6.5	4						11/3/2025	8.887	1273	56.58	56.74	OK	
							5							8.876	1284	57.07			
							6							8.884	1273	56.58			
							7							8.802	1292	57.42	57.01	OK	
							8							8.950	1289	57.29			
							9							8.970	1267	56.31			
371	SVR	KARAN BUILDERS	Podium column casting C5A,9B,30B,144,145,158.	M50	10/7/2025	7	4						11/4/2025	8.980	1293	57.47	59.33	OK	
							5							8.807	1334	59.29			
							6							9.044	1378	61.24			
							7							9.037	1345	59.78	60.01	OK	
							8							9.005	1386	61.60			
							9							8.967	1320	58.67			
372	BRV	KARAN BUILDERS	Podium parapet wall C178,180,173,172	M30FF	10/8/2025	3.5	4						11/5/2025	8.680	810	36.00	35.78	OK	
							5							8.572	825	36.67			
							6							8.714	780	34.67			
							7							8.820	802	35.64	35.99	OK	
							8							8.600	832	36.98			
							9							8.790	795	35.33			
373	SVR	KARAN BUILDERS	Tower-8 12th floor slab pour-3	M30FF	10/8/2025	144.5	7						11/5/2025	8.803	940	41.78	43.07	OK	
							8							8.635	952	42.31			
							9							8.828	1015	45.11			
							10							8.617	978	43.47	43.41	OK	
							11							8.790	950	42.22			
							12							8.910	1002	44.53			
							13							8.652	980	43.56	42.34	OK	
							14							8.807	947	42.09			
							15							8.578	931	41.38			
							16							8.620	1020	45.33	43.21	OK	
							17							8.737	935	41.56			
							18							8.554	962	42.76			
374	SVR	KARAN BUILDERS	Tower-9 slab 4th floor pour-2	M45FF	10/9/2025	175.5	7						11/6/2025	8.577	1186	52.71	55.26	OK	
							8							8.432	1260	56.00			
							9							8.566	1284	57.07			
							10							8.552	1216	54.04	55.48	OK	
							11							8.502	1277	56.76			
							12							8.751	1252	55.64			
							13							8.659	1226	54.49	54.44	OK	
							14							8.557	1246	55.38			
							15							8.708	1203	53.47			
							16							8.802	1230	54.67	55.76	OK	
							17							8.732	1284	57.07			
							18							8.525	1250	55.56			
							19							8.538	1215	54.00	54.58	OK	
							20							8.46	1276	56.71			
							21							8.504	1193	53.02			
375	SVR	KARAN BUILDERS	Podium column casting C126,129,143	M50	10/9/2025	3.5	4						11/6/2025	8.799	1325	58.89	61.51	OK	
							5							8.927	1412	62.76			
							6							8.961	1415	62.89			
							7							8.975	1358	60.36	60.90	OK	
							8							8.834	1343	59.69			
							9							8.860	1410	62.67			
376	SVR	KARAN BUILDERS	Tower-8 12th floor slab pour-2	M30FF	10/10/2025	121	7						11/7/2025	8.640	1045	46.44	44.55	OK	
							8							8.649	970	43.11			
							9							8.700	992	44.09			
							10							8.780	963	42.80	43.19	OK	
							11							8.412	942	41.87			
							12							8.659	1010	44.89			
							13							8.673	1029	45.73	44.27	OK	
							14							8.636	980	43.56			
							15							8.748	979	43.51			
							16							8.810	1024	45.51	45.60	OK	
							17							8.402	1035	46.00			
							18							8.633	1019	45.29			
377	BRV	KARAN BUILDERS	Podium column casting C29D,30A,127,128,141,156,157.	M50	10/10/2025	7.5	4						11/7/2025	8.857	1310	58.22	57.72	OK	
							5							8.729	1320	58.67			
							6							8.825	1266	56.27			
							7							8.812	1313	58.36	58.28	OK	
							8							8.776	1289	57.29			
							9							8.770	1332	59.20			

	378	BRV	KARAN BUILDERS	Tower-02 slab casting 22th floor pour-1	M30FF	10/10/2025	178.5	7						11/7/2025	8.682	936	41.60	43.93	OK	
								8							8.524	1015	45.11			
								9							8.656	1014	45.07			
								10							8.782	942	41.87	40.70	OK	
								11							8.754	890	39.56			
								12							8.785	915	40.67			
								13							8.860	936	41.60	40.84	OK	
								14							8.898	912	40.53			
								15							8.689	909	40.40			
								16							8.657	949	42.18	43.54	OK	
								17							8.754	980	43.56			
								18							8.647	1010	44.89			
								19							8.681	982	43.64	40.70	OK	
								20							8.572	870	38.67			
								21							8.600	895	39.78			